SITE APPENDIX — CUTTING & SETOUT

FO-001001 · export 1 · Sandbox job — your drawings

For site use. Not part of the supplier order. Quantities are calculated from the plan and entered values; installation details marked source-pending are not verified.

Aluminium angle 50 × 50 × 3 — cutting sheet (6,500 mm bars)

Kerf 3 mm · end trim 0 mm · 1 new bar(s) · lower bound 1 · proven minimum

Bar 1: W01 left jamb 2,500 | W01 right jamb 2,500 | W01 bottom 600

Remainder 891 mm — keep (reusable offcut) · kerf loss 9 mm

Rafters 90 × 45 — timber cut list

18 × cut 5,296.15 mm from 5,400 mm stock — Rafter @ 0, Rafter @ 1,200, Rafter @ 1,800, Rafter @ 2,400, Rafter @ 3,000, Rafter @ 3,600, Rafter @ 4,200, Rafter @ 4,800, Rafter @ 5,400, Rafter @ 6,000, Rafter @ 6,600, Rafter @ 7,200, Rafter @ 7,800, Rafter @ 8,400, Rafter @ 9,000, Rafter @ 9,600, Rafter @ 10,000, Rafter @ 600

Axon 133 smooth — battens cut list (Hardie Cavity Batten 70 × 19, code 405307)

2 × cut 3,000 mm from 3,000 mm stock — North wall batten — bottom (1 of 2), North wall batten — top (1 of 2)

8 × cut 2,700 mm from 3,000 mm stock — North wall batten — upright at 0, North wall batten — upright at 1,200, North wall batten — upright at 1,800, North wall batten — upright at 2,400, North wall batten — upright at 3,000, North wall batten — upright at 3,600, North wall batten — upright at 4,200, North wall batten — upright at 4,800

2 × cut 1,800 mm from 3,000 mm stock — North wall batten — bottom (2 of 2), North wall batten — top (2 of 2)

6 × cut 900 mm from 3,000 mm stock — North wall batten — upright at 600, above W1, North wall batten — upright at 600, below W1, North wall batten — W1 head, North wall batten — W1 left side, North wall batten — W1 right side, North wall batten — W1 sill

Axon 133 smooth — North wall setout

Gross 12.96 m² · openings 0.81 m² · net 12.15 m² · Entered length and heights

1 × North wall sheet 1 — 403932 2,750 mm: strip 1

1 × North wall sheet 2 — 403932 2,750 mm: strip 2

1 × North wall sheet 3 — 403932 2,750 mm: strip 3

1 × North wall sheet 4 — 403932 2,750 mm: strip 4

North wall: 4 strip(s) at 1,200 mm effective cover × 1 course(s) -> 4 piece(s) cut from 4 sheet(s): sheets are only cut across their length (the long factory edges stay), 5 mm per saw cut; empty cells use none.

Each piece is its cut + 0 mm allowance; a raked strip is sized by its highest point.

A ripped strip's offcut keeps its other factory edge, so it is only reused where that edge fits. Spares and pack rounding are applied at purchase level.

North wall: 18 batten pieces, 36.60 m — uprights at both ends, every sheet join and 600 centres; bottom, top and every H joint; round each window and door round W1. Batten fixings to the studs are not counted.

North wall: foam tape 8.10 m behind the vertical sheet joins; H-flashing 0.00 m on the horizontal joints.