SITE APPENDIX — CUTTING & SETOUT

FO-001001 · export 1 · Sandbox job — your drawings (Takeoff test)

For site use. Not part of the supplier order. Quantities are calculated from the plan and entered values; installation details marked source-pending are not verified.

Aluminium angle 50 × 50 × 3 — cutting sheet (6,500 mm bars)

Kerf 3 mm · end trim 0 mm · 1 new bar(s) · lower bound 1 · proven minimum

Bar 1: W01 left jamb 2,500 | W01 right jamb 2,500 | W01 bottom 600

Remainder 891 mm — keep (reusable offcut) · kerf loss 9 mm

Rafters 90 × 45 — timber cut list

18 × cut 5,296.15 mm from 5,400 mm stock — Rafter @ 0, Rafter @ 10,000, Rafter @ 1,200, Rafter @ 1,800, Rafter @ 2,400, Rafter @ 3,000, Rafter @ 3,600, Rafter @ 4,200, Rafter @ 4,800, Rafter @ 5,400, Rafter @ 6,000, Rafter @ 600 +6 more

Axon 133 smooth — North wall setout

Gross 12.96 m² · openings 0.81 m² · net 12.15 m² · Derived from plan + entered heights

1 × North wall strip 1 — 403932 2,750 mm

1 × North wall strip 2 — 403932 2,750 mm

1 × North wall strip 3 — 403932 2,750 mm

1 × North wall strip 4 — 403932 2,750 mm

North wall: 4 strip(s) at 1,200 mm effective cover × 1 course(s) -> 4 occupied cell(s) = 4 sheet(s); empty cells use none.

Each strip takes the shortest listed length ? its cut + 0 mm allowance; a raked strip is sized by its highest point.

No offcut reuse: potential offcuts are listed separately. Spares and pack rounding are applied at purchase level.

Flashing 1 — continuous run R-fabfb512

Tight 3,000 mm along the path · corners at 750, 1,500, 2,250 mm · splits at none mm. Corners are site cuts/folds, not supplier bends.

Piece 1: 0–3,000 mm along the run -> tight 3,000 -> order 3,200 mm