SITE APPENDIX — CUTTING & SETOUT

FO-001002 · export 1 · Sandbox job — your drawings

For site use. Not part of the supplier order. Quantities are calculated from the plan and entered values; installation details marked source-pending are not verified.

Flashing 1 — continuous run R-08eb9bb2

Tight 3,000 mm along the path · corners at 750, 1,500, 2,250 mm · splits at none mm. Corners are site cuts/folds, not supplier bends.

Piece 1: 0–3,000 mm along the run -> tight 3,000 -> order 3,300 mm

Flashing 1 — continuous run R-0bd59d09

Tight 10,000 mm along the path · corners at 6,000 mm · splits at 5,000 mm. Corners are site cuts/folds, not supplier bends.

Piece 1: 0–5,000 mm along the run -> tight 5,000 -> order 5,400 mm

Piece 2: 5,000–10,000 mm along the run -> tight 5,000 -> order 5,400 mm